



Murphy-PFFS-SPOOL-BOM

Mark	Qty	Description	End 1	End 2	Lft	LDec	Size
4	1	Std Wt SA234 WPB CS BW TEE					4
5	1	Style 107N QuickVic EHP Pnt Rigid Cpl					4
1	1	Std Wt SA234 WPB CS BW LR 90 Deg El					4
8	1	Std Wt SA234 WPB CS BW LR 90 Deg El					4
3	1	Sch 40 SA-53B CS ERW Pipe PE	BEV	BEV	3'-3 5/8"	39.633	4
7	1	Sch 40 SA-53B CS ERW Pipe PE	BEV	BEV	8'-9 7/16"	105.449	4
9	1	Sch 40 SA-53B CS ERW Pipe PE	Grooved End	BEV	3'-10 5/16"	46.340	4
2	1	Sch 40 SA-53B CS ERW Pipe PE	BEV	Grooved End	2 15/16"	2.925	4
6	1	Sch 40 SA-53B CS ERW Pipe PE	BEV	Grooved End	3"	3.000	4

MURPHY
SINCE 1907

CONSTRUCTORS • ENGINEERS
MECHANICAL • INDUSTRIAL

1233 N. Price Rd.
St. Louis, MO 63132-2303
314-997-6600 phone
BIMCAD@murphy-stl.com

<input type="checkbox"/>	FLANGE WEIGHT/ORIENTATION
<input type="checkbox"/>	FITTING ORIENTATION
<input type="checkbox"/>	BOLTS/CPLG'S/TH'D TIGHT
<input type="checkbox"/>	SPOOL IDENTIFICATION

QA/QC ACCEPT	ASME	X-RAY	HYDRO TEST	PMHT	COMMENTS
	NA	NA	NA	NA	MURPHY WPS#

SPEC.	NA	NA	NA	NA	
REV	0	DATE		DESCRIPTION	DRN
					CHK
					APP

DRN	JMM	6/15/2021	WUSM RESEARCH BUILDING
CHK			NRB
APP			LVLO3 CT SPOOLS
JOB NO.	210140	SERVICE NAME	TOWER OVERFLOW
REF.DWG.		QTY.	1
DRAWING NO./TRACKING NO.	210140-A-UPL3-4C	SHT/NO	1 of 1
		REV	0