



CT-2

Murphy-PFFS-SPOOL-BOM							
Mark	Qty	Description	End 1	End 2	Lft	LDec	Size
4	1	150lb RF Sch 40 Bore SA105 CS WN Flg					4
1	2	Std Wt SA234 WPB CS BW 45 Deg El					4
2	1	Sch 40 SA-53B CS ERW Pipe PE	Grooved End	BEV	6'-0 1/4"	72.254	4
3	1	Sch 40 SA-53B CS ERW Pipe PE	BEV	BEV	9 5/8"	9.599	4

MURPHY
SINCE 1907

CONSTRUCTORS • ENGINEERS
MECHANICAL • INDUSTRIAL

1233 N. Price Rd.
St. Louis, MO 63132-2303
314-997-6600 phone
BIMCAD@murphy-stl.com

<input type="checkbox"/> FLANGE WEIGHT/ORIENTATION	
<input type="checkbox"/> FITTING ORIENTATION	
<input type="checkbox"/> BOLTS/CPLG'S/TH'D TIGHT	
<input type="checkbox"/> SPOOL IDENTIFICATION	

QA/QC ACCEPT		SPEC.		ASME	X-RAY	HYDRO TEST	PWHT	COMMENTS	
		NA	NA	NA	NA	NA	NA	NA	MURPHY WPS#
0	REV	DATE	DESCRIPTION		DRN	CHK	APP		

DRN JMM	6/15/2021	WUSM RESEARCH BUILDING					
CHK		NRB					
APP		LVLO3 CT SPOOLS					
JOB NO.	210140	SERVICE NAME					
REF.DWG.		TOWER OVERFLOW					
DRAWING NO./TRACKING NO.	210140-A-UPL3-4F	QTY.	1	SHT/NO	1 of 1	REV	0