



Murphy-PFFS-SPOOL-BOM							
Mark	Qty	Description	End 1	End 2	Lft	LDec	Size
1	2	Style 107N QuickVic EHP Pnt Rigid Cpl					4
4	1	Std Wt SA234 WPB CS BW LR 90 Deg El					4
6	1	Std Wt SA234 WPB CS BW LR 90 Deg El					4
2	1	Sch 40 SA-53B CS ERW Pipe PE	Grooved End	BEV	20'-0"	240.000	4
3	1	Sch 40 SA-53B CS ERW Pipe PE	BEV	BEV	4'-5 5/8"	53.622	4
5	1	Sch 40 SA-53B CS ERW Pipe PE	BEV	BEV	1'-11 13/16"	23.815	4
7	1	Sch 40 SA-53B CS ERW Pipe PE	Grooved End	BEV	6"	6.000	4

DRN

JMM

CHK

APP

JOB NO.

210140

REF.DWG.

DRAWING NO./TRACKING NO.

210140-A-UPL3-4

6/15/2021

WUSM RESEARCH BUILDING

NRB

LVL03 CT SPOOLS

SERVICE NAME

TOWER OVERFLOW

QTY.

1

SHT/NO

1 of 1

REV

0

QA/QC ACCEPT

FLANGE WEIGHT/ORIENTATION

☐

FITTING ORIENTATION

☐

BOLTS/CPLG'S/TH'D TIGHT

☐

SPOOL IDENTIFICATION

☐

SPEC.

NA

ASME

NA

X-RAY

NA

HYDRO TEST

NA

DATE

REV

0

COMMENTS

PWHT

NA

MURPHY WPS#

DESCRIPTION

DRN

CHK

APP

MURPHY

SINCE 1907

CONSTRUCTORS • ENGINEERS

MECHANICAL • INDUSTRIAL

1233 N. Price Rd.

St. Louis, MO 63132-2303

314-997-6600 phone

BIMCAD@murphy-stl.com