



Murphy-PFFS-SPOOL-BOM							
Mark	Qty	Description	End 1	End 2	Lft	LDec	Size
2	1	789-CBV Circuit Balancing Vlv GRV					4
9	1	Std Wt SA234 WPB CS BW CONC RED					5x4
12	1	Style 107N QuickVic EHP Pnt Rigid Cpl					5
4	3	Style 177 EHP QuickVic Flexible Coupling					4
1	1	Check Valve 716					4
8	1	Std Wt SA234 WPB CS BW LR 90 Deg Ell					4
3	4	3000# FS Thread-O-Let			1 1/16"	1.063	3/4x4
11	1	Sch 40 SA-53B CS ERW Pipe GRV	Grooved Pipe End	BEV	1'-5"	17.000	5
5	1	Sch 40 SA-53B CS ERW Pipe PE	BEV	Grooved End	9 3/8"	9.370	4
6	1	Sch 40 SA-53B CS ERW Pipe PE	Grooved End	Grooved End	3'-7 3/16"	43.191	4

**MURPHY**  
SINCE 1907  
CONSTRUCTORS • ENGINEERS MECHANICAL • INDUSTRIAL

1233 N. Price Rd.  
St. Louis, MO 63132-2303  
314-997-6600 phone  
BIMCAD@murphy-stl.com

QA/QC ACCEPT					FLANGE WEIGHT/ORIENTATION	<input type="checkbox"/>
					FITTING ORIENTATION	<input type="checkbox"/>
					BOLTS/CPLG'S/TH'D TIGHT	<input type="checkbox"/>
					SPOOL IDENTIFICATION	<input type="checkbox"/>
SPEC.		ASME	X-RAY	HYDRO TEST	PWHT	COMMENTS
NA	NA	NA	NA	NA	NA	MURPHY WPS#
0						
REV	DATE	DESCRIPTION				
					DRN	CHK APP

DRN JMM	5/14/2021	WUSM RESEARCH BUILDING	
CHK		NRB CUP	
APP		LVLO2 SPOOLS	
JOB NO.	210140	SERVICE NAME	
REF.DWG.		CHWS HRC	
DRAWING NO./TRACKING NO.		QTY.	SHT/NO
210140-A-UPL2-26-6		1	1 of 1
			REV
			0