



7

5'-17/8"-

—1'-8¹⁵/₁₆"—

CT-1 THRU CT-5 EQ LINE

Mark	Qty	Description	End 1	End 2	Lft	LDec	Size
8	5	150lb FF Sch 40 Bore SA105 CS WN Flg					18
10	5	150lb RF Sch 40 Bore SA105 CS WN Flg					18
6	15	Style W77 Rigid Coupling					18
9	5	150lb CS Flange Cap Screw Set					18 (1-1/8x3-1/2)
11	5	LD-1000 Butterfly Valve					18
1	5	150 lb Brz 2pc FP Ball Valve Thd					1-1/2
3	5	3000# FS Thread-O-Let			1 3/8"	1.375	1-1/2x18
5	5	Std Wt SA-53B CS ERW Pipe PE	Grooved End	BEV	6"	6.000	18
4	10	Std Wt SA-53B CS ERW Pipe PE	Grooved End	Grooved End	10"	10.000	18
7	5	Std Wt SA-53B CS ERW Pipe PE	BEV	Grooved End	4'-8 1/4"	56.249	18
2	5	Std SA-53B CS Smls Pipe NIP x 6	MPT	MPT	6"	6.000	1-1/2

MURPHY
SINCE 1907
CONSTRUCTORS • ENGINEERS • MECHANICAL • INDUSTRIAL

1233 N. Price Rd.
St. Louis, MO 63132-2303
314-997-6600 phone
BIMCAD@murphy-stl.com

QA/QC ACCEPT _____						<input type="checkbox"/> FLANGE WEIGHT/ORIENTATION <input type="checkbox"/> FITTING ORIENTATION <input type="checkbox"/> BOLTS/CPLG'S/TH'D TIGHT <input type="checkbox"/> SPOOL IDENTIFICATION							
SPEC.		ASME	X-RAY	HYDRO TEST	PWHT	COMMENTS							
NA		NA	NA	NA	NA	MURPHY WPS#							
0													
REV	DATE	DESCRIPTION									DRN	CHK	APP

DRN JMM	6/14/2021	WUSM RESEARCH BUILDING		
CHK		NRB		
APP		LVL03 CT SPOOLS		
JOB NO.	210140	SERVICE NAME		
REF.DWG.		CT EQ LINE		
DRAWING NO./TRACKING NO.		QTY.	SHT/NO	REV
210140-A-UPL3-3C		5	1 of 1	0