



Murphy-PFFS-SPOOL-BOM

Mark	Qty	Description	End 1	End 2	Lft	LDec	Size
3	1	789-CBV Circuit Balancing Vlv GRV					10
8	1	Std Wt SA234 WPB CS BW CONC RED					14x10
2	3	Style 77 PNT FS-Gskt Flex Cplg					10
10	1	Style W07 Rigid Coupling					14
5	1	Check Valve 716					10
9	1	Std Wt SA234 WPB CS BW SR 90 Deg Ell					14
1	4	3000# FS Thread-0-Let			1 1/16"	1.063	3/4x10
11	1	Std Wt SA-53B CS ERW Pipe PE	Grooved End	BEV	5 13/16"	5.813	14
6	1	Sch 40 SA-53B CS ERW Pipe PE	BEV	Grooved End	1'-6 1/8"	18.125	10

MURPHY
SINCE 1907

CONSTRUCTORS • ENGINEERS MECHANICAL • INDUSTRIAL

1233 N. Price Rd.
St. Louis, MO 63132-2303
314-997-6600 phone
BIMCAD@murphy-stl.com

<input type="checkbox"/>	FLANGE WEIGHT/ORIENTATION
<input type="checkbox"/>	FITTING ORIENTATION
<input type="checkbox"/>	BOLTS/CPLG'S/TH'D TIGHT
<input type="checkbox"/>	SPOOL IDENTIFICATION

QA/QC ACCEPT	ASME	X-RAY	HYDRO TEST	PMHT	COMMENTS
	NA	NA	NA	NA	MURPHY WPS#

0	REV	DATE	DESCRIPTION	DRN	CHK	APP
---	-----	------	-------------	-----	-----	-----

DRN JMM	5/12/2021	WUSM RESEARCH BUILDING	
CHK		NRB CUP	
APP		LVLO2 SPOOLS	
JOB NO.	210140	SERVICE NAME	
REF.DWG.		CH#1 CHWS	
DRAWING NO./TRACKING NO.	QTY.	SHT/NO	REV
210140-A-UPL2-16-01	1	1 of 1	0