



Murphy—PFFS—SPOOL—BOM							
Mark	Qty	Description	End 1	End 2	Lft	LDec	Size
4	1	150lb RF Sch 40 Bore SA105 CS WN Flg					10
3	1	Style 07 Zero-Flex Cplg					10
1	1	Sch 40 SA-53B CS ERW Pipe PE	BEV	Grooved End	11 7/16"	11.432	10

MURPHY
SINCE 1907

CONSTRUCTORS • ENGINEERS MECHANICAL • INDUSTRIAL

1233 N. Price Rd.
St. Louis, MO 63132-2303
314-997-6600 phone
BIMCAD@murphy-stl.com

QA/QC ACCEPT		FLANGE WEIGHT/ORIENTATION				<input type="checkbox"/>	
		FITTING ORIENTATION				<input type="checkbox"/>	
		BOLTS/CPLG'S/TH'D TIGHT				<input type="checkbox"/>	
		SPOOL IDENTIFICATION				<input type="checkbox"/>	
SPEC.	ASME	X-RAY	HYDRO TEST	PWHT	COMMENTS		
NA	NA	NA	NA	NA	MURPHY WPS#		
0							
REV	DATE	DESCRIPTION			DRN	CHK	APP

DRN JMM	5/12/2021	WUSM RESEARCH BUILDING			
CHK		NRB CUP			
APP		LVLO2 SPOOLS			
JOB NO.	210140	SERVICE NAME			
REF.DWG.		CH#5 CHWR			
DRAWING NO./TRACKING NO.	QTY.	SHT/NO	REV		
210140-A-UPL2-20-04	1	1 of 1	0		