



Murphy-PFFS-SPOOL-BOM

Mark	Qty	Description	End 1	End 2	Lft	LDec	Size
2	1	789-CBV Circuit Balancing Vlv GRV					10
8	1	Std Wt SA234 WPB CS BW CONC RED					14x10
3	3	Style 77 PNT FS-Gskt Flex Cplg					10
11	1	Style W07 Rigid Coupling					14
4	1	Check Valve 716					10
9	1	Std Wt SA234 WPB CS BW SR 90 Deg Ell					14
1	4	3000# FS Thread-0-Let			1 1/16"	1.063	3/4x10
10	1	Std Wt SA-53B CS ERW Pipe PE	Grooved End	BEV	5 13/16"	5.813	14
7	1	Sch 40 SA-53B CS ERW Pipe PE	BEV	Grooved End	1'-6 1/8"	18.125	10

MURPHY
SINCE 1907

CONSTRUCTORS • ENGINEERS MECHANICAL • INDUSTRIAL

1233 N. Price Rd.
St. Louis, MO 63132-2303
314-997-6600 phone
BIMCAD@murphy-stl.com

DRN JMM CHK APP	5/12/2021	WUSM RESEARCH BUILDING				QA/QC ACCEPT				FLANGE WEIGHT/ORIENTATION			
		NRB CUP				X-RAY				FITTING ORIENTATION			
		LVLO2 SPOOLS				ASME				BOLTS/CPLG'S/TH'D TIGHT			
		CH#5 CHWS				NA				SPOOL IDENTIFICATION			
JOB NO. 210140		SERVICE NAME		CH#5 CHWS		HYDRO TEST		PWHT		COMMENTS		MURPHY WPS#	
REF.DWG.						SPEC. NA		NA		NA			
DRAWING NO./TRACKING NO.		QTY.		SHT/NO		REV		REV		DATE		DESCRIPTION	
210140-A-UPL2-20-02		1		1 of 1		0		0				DRN CHK APP	