



Murphy-PFFS-SPOOL-BOM							
Mark	Qty	Description	End 1	End 2	Lft	LDec	Size
2	1	Std Wt SA234 WPB CS BW CONC RED					6x3
1	1	150lb RF Sch 40 Bore SA105 CS WN Flg					3
3	1	Sch 40 SA-53B CS Smls Pipe PE	BEV	BEV	8'-9 1/8"	105.136	6

DRN JMM		3/25/2021		WUSM RESEARCH BUILDING				QA/QC ACCEPT				FLANGE WEIGHT/ORIENTATION		<input type="checkbox"/>
CHK				NRB								FITTING ORIENTATION		<input type="checkbox"/>
APP												BOLTS/CPLG'S/TH'D TIGHT		<input type="checkbox"/>
JOB NO.		210140										SPOOL IDENTIFICATION		<input type="checkbox"/>
REF.DWG.				SERVICE NAME				VENT				SPEC.		
DRAWING NO./TRACKING NO.				QTY.				SHT/NO				NA		
210140-A-UPL1-3E				1				1 of 1				NA		
				REV				0				HYDRO TEST		
												PWHT		
												NA		
												NA		
												MURPHY WPS#		
												DESCRIPTION		
												DATE		
												DRN		
												CHK		
												APP		