



1

Murphy—PFFS—SPOOL—BOM							
Mark	Qty	Description	End 1	End 2	Lft	LDec	Size
3	1	Style 107 EHP Pnt QuickVic Rigid Coupling					6
1	1	Style 177 EHP QuickVic Flexible Coupling					6
2	1	Sch 40 SA-53B CS ERW Pipe PE	Grooved End	Grooved End	17'-9 1/4"	213.241	6

MURPHY
SINCE 1907

CONSTRUCTORS • ENGINEERS MECHANICAL • INDUSTRIAL

1233 N. Price Rd.
St. Louis, MO 63132-2303
314-997-6600 phone
BIMCAD@murphy-stl.com

<input type="checkbox"/> FLANGE WEIGHT/ORIENTATION									
<input type="checkbox"/> FITTING ORIENTATION									
<input type="checkbox"/> BOLTS/CPLG'S/TH'D TIGHT									
<input type="checkbox"/> SPOOL IDENTIFICATION									

QA/QC ACCEPT				SPEC.		ASME		X-RAY		HYDRO TEST		PWHT		COMMENTS	
				NA		NA		NA		NA		NA		MURPHY WPS#	
				1		6/28/21		CHANGED TIE IN LOCATIONS PER CPR							
REV				DATE				DESCRIPTION		DRN		CHK		APP	

DRN JMM		5/18/2021		WUSM RESEARCH BUILDING											
CHK				NRB CUP											
APP				LVLO2 SPOOLS											
JOB NO.		210140		SERVICE NAME											
REF.DWG.				HRC HWR											
DRAWING NO./TRACKING NO.				QTY.		SHT/NO		REV							
210140-A-UPL2-4-02REV1		1		1		1 of 1		1							