



QTY 2

Murphy-PFFS-SPOOL-BOM							
Mark	Qty	Description	End 1	End 2	Lft	LDec	Size
2	2	150lb RF Sch 40 Bore SA105 CS WN Flg					6
1	2	Std Wt SA234 WPB CS BW LR 90 Deg El					6
4	2	Sch 40 SA-53B CS Smls Pipe PE	BEV	BEV	2'-3"	27.000	6

**MURPHY**  
CONSTRUCTORS • ENGINEERS MECHANICAL • INDUSTRIAL

1233 N. Price Rd.  
St. Louis, MO 63132-2303  
314-997-6600 phone  
BIMCAD@murphy-stl.com

<input type="checkbox"/>	FLANGE WEIGHT/ORIENTATION
<input type="checkbox"/>	FITTING ORIENTATION
<input type="checkbox"/>	BOLTS/CPLG'S/TH'D TIGHT
<input type="checkbox"/>	SPOOL IDENTIFICATION

QA/QC ACCEPT	ASME	X-RAY	HYDRO TEST	PWHT	COMMENTS
	NA	NA	NA	NA	MURPHY WPS#
0	REV	DATE	DESCRIPTION	DRN	CHK APP

DRN JMM	3/25/2021	WUSM RESEARCH BUILDING			
CHK		NRB			
APP					
JOB NO.	210140	SERVICE NAME			
REF.DWG.		VENT			
DRAWING NO./TRACKING NO.	QTY.	SHT/NO	REV		
210140-A-UPL1-3H	2	1 of 1	0		